

DWEB - All Hotels, misc - WI #99

BI Beam Replacement - for Balcony that is leaning

04/12/2026 12:19 PM - Sieu Ngo

| | | | |
|--|--------|------------------------|------------|
| Status: | New | Start date: | 04/12/2026 |
| Priority: | Medium | Due date: | |
| Assignee: | | % Done: | 0% |
| Category: | | Estimated time: | 0.00 hour |
| Description Beams Project: 2x12 Beams - 64' X2 1/2 Plywood + Glue to Sandwich Stucco Paper + Wire 45 Joist hangers 2x6? - max- can salvage.. Hanger Nails hex heads - wood screws 4" - metal plates U 4 columns - so total of 18 3" nails - 4x4 type wood to prop up - doing 16' sections. Framing nails 30 degrees - 16 penny Structural repair Permit will be required since load bearing. | | | |

History

#1 - 04/13/2026 05:31 AM - Sieu Ngo

- Description updated